

WBADMIP Phase- II - Physical & Financial Progress of Minor Irrigation Schemes

| DISTRICT | Approved Schemes (No) | Approved amount (INR in Lakhs) | Work in Progress | Achieved | | | |
|--------------------|-----------------------|--------------------------------|------------------|-------------|-----------------|-----------------|---------------|
| | | | | Completed | CCA* (Ha) | IP* (Ha) | Beneficiaries |
| Alipurduar | 340 | 2743.49 | | 338 | 1808.00 | 3864.00 | 1945 |
| Bankura | 202 | 6683.58 | 7 | 179 | 1093.41 | 1059.66 | 1246 |
| Birbhum | 515 | 4156.09 | | 499 | 1397.09 | 1644.10 | 1362 |
| Darjeeling | 52 | 660.69 | | 50 | 15.06 | 567.31 | 252 |
| Dakshin Dinajpur | 15 | 42.98 | | 15 | 249.36 | 15.00 | |
| Hooghly | 31 | 164.14 | | 29 | 17.00 | 51.00 | 47 |
| Howrah | 6 | 29.67 | | 5 | 12.54 | 11.31 | 120 |
| Jalpaiguri | 100 | 743.82 | | 100 | 585.00 | 1102.00 | 806 |
| Jhargram | 252 | 3819.09 | 20 | 195 | 1416.86 | 1942.89 | 702 |
| Kalimpong | 17 | 296.28 | | 16 | 58.73 | 27.23 | 106 |
| Malda | 28 | 80.24 | | 26 | 56.00 | 78.00 | |
| Murshidabad | 16 | 45.94 | | 16 | 32.00 | 48.00 | |
| Nadia | 32 | 125.95 | 3 | 27 | 52.93 | 82.72 | 31 |
| North 24 Paraganas | 52 | 446.89 | | 42 | 176.84 | 283.78 | 369 |
| Paschim Bardhaman | 63 | 829.82 | 3 | 38 | 236.18 | 456.61 | 546 |
| Paschim Medinipur | 217 | 2551.94 | 24 | 149 | 778.13 | 1172.08 | 674 |
| Purba Medinipur | 29 | 351.52 | | 24 | 113.34 | 85.37 | 410 |
| Purulia | 215 | 5935.33 | 13 | 188 | 735.34 | 929.02 | 1641 |
| South 24 Parganas | 132 | 2436.23 | 1 | 129 | 1225.77 | 1690.49 | 3610 |
| and Total | 2314 | 32143.71 | 71 | 2065 | 10059.59 | 15110.57 | 13867 |

CCA- Culturable Command Area, IP- Irrigation Potential